



Wynyard Walk construction will be taking place in your area during December 2016.

In planning for Tomorrow's Sydney we are building a fully accessible pedestrian link between Wynyard Station and the developing CBD western corridor and Barangaroo.

What we're doing in the CBD

The new Clarence Street Entrance building will open to the public in December, providing direct access from the Wynyard Station concourse to Kent Street, Clarence Street and the Wynyard Walk tunnel.

CPB Contractors will be completing construction on the Wynyard Walk project throughout December.

December 2016

During December 2016, construction work will take place during the day and some nights.

Work hours at Clarence Street precinct

Clarence Street work site, York Lane and lower levels of Railway House.

- 6am to 7pm Monday to Friday, 8am to 6pm Saturday and Sunday
- Night work as required: 7pm to 6am Monday to Friday, 6pm to 8am Saturday and Sunday

Work hours at Western Portal precinct

Kent/Napoleon streets work site

- 7am to 6pm Monday to Saturday
- Sunday work as required: 7am to 6pm
- Night work as required: 6pm to 7am Monday to Sunday

The tunnel will close between 9pm and 5am, until the Clarence Street entrance is opened, to allow for the completion of the Clarence Street entrance and minor finishes.

During opening hours, this work will continue within construction zones.

Full details of construction activities during this period are listed overleaf.

How will this work affect you?

Noise and other impacts

You may experience some noise during this work. Every effort will be made to reduce the impact to residents and businesses while work takes place.

Stakeholders directly impacted will be contacted prior to any night work undertaken.

Traffic and pedestrian changes

At times during December, lane closures will be in place on Clarence Street between Erskine and Margaret streets to enable delivery and removal of materials to and from the Clarence Street work site. Three lanes (including the bus lane) will remain open to through traffic during peak travel times. Temporary closures will also be required at times on Kent and Napoleon streets, subject to approval.

During lane closures, signage and traffic management personnel will be in place to help direct vehicles. Access to buildings, driveways and pedestrian footpaths will be maintained at all times.

Clarence Street Precinct

Day work

Location	Hours	Activities	Timing
Clarence Street worksite	6am to 7pm Weekdays 8am to 6pm Saturday 8am to 6pm Sunday (as required)	Delivery and removal of gantries, hoarding, site sheds and other construction equipment and material. Internal fit out and finishes including installation of services. Installation of awning glazing and cladding. Glazing and installation of façade stainless steel paneling. Footpath restoration work on Clarence Street including removal of existing asphalt, leveling, modification of existing pits, concreting and paving. Footpath and lane closures on Clarence Street are required and work will be noisy at times.	December 2016
York Lane	6am to 7pm Weekdays 8am to 6pm Saturday 8am to 6pm Sunday (as required)	Reinstatement of York Lane including installation of bollards, paving and kerbing. Installation of awning glazing and cladding. Installation of façade stainless steel paneling and glazing. This work will be noisy at times. Trucks and other construction plant may be parked in York Lane at times.	December 2016
Railway House	6am to 7pm Weekdays 8am to 6pm Saturday 8am to 6pm Sunday (as required)	External and internal fit out and finishes. Some noise may be associated with the above work.	December 2016

Night and weekend work

Location	Hours	Activities	Timing
Clarence Street worksite	Night work 7pm to 6am	Delivery and removal of gantries, hoarding and other construction equipment and material. Approximately 15 nights of work required. Installation of façade stainless steel paneling and glazing. Internal fit out and finishes including installation of services. Lane closures on Clarence Street and work will be noisy at times.	December 2016
Clarence Street worksite	Night work 7pm to 6am	Footpath restoration work on Clarence Street including removal of existing asphalt, leveling, modification of existing pits, concreting and paving. Footpath and lane closures on Clarence Street are required and work will be noisy at times.	December 2016
York Lane	Night work 7pm to 6am	Reinstatement of York Lane including installation of bollards, paving and kerbing.	December 2016

Some of this work is subject to approval and dates may change or be added. Depending on expected impacts, surrounding residents will receive further notification regarding night and weekend work closer to the dates.

Western Portal Precinct

Day work

Location	Hours	Activities	Timing
Napoleon Street worksite	24 hours a day, seven days a week	Delivery and removal of construction equipment and material. Plaza finishing work. There may be some noise associated with this work.	December 2016
Wynyard Walk tunnel	5am to 9pm	Completion of tunnel internal fit out and finishes within construction zones.	December 2016
Napoleon Street worksite	24 hours a day, seven days a week	Footpath and pavement reinstatement work on Napoleon Street. There may be some noise associated with this work.	December 2016

Night and weekend work

Location	Hours	Activities	Timing
Napoleon Street worksite	24 hours a day, seven days a week	Delivery and removal of construction equipment and material. Plaza finishing work. There may be some noise associated with this work.	December 2016
Wynyard Walk Tunnel	9pm to 5am	Completion of internal fit out and finishes.	December 2016
Napoleon Street worksite	24 hours a day, seven days a week	Footpath and pavement reinstatement work on Napoleon Street. There may be some noise associated with this work. Closure of Napoleon Street westbound between Kent and Sussex streets 10pm to 5am as required.	December 2016
Kent Street	6pm to 7am	Storm water relocation and pavement reinstatement work on Kent Street footpath. Lane closures on Kent Street northbound between Erskine and Napoleon streets between 8pm Friday to 5am Monday over five executive weekends.	Early 2017

Contact information

We apologise for any disruption or inconvenience caused during this important work. For general project enquiries, please call **1800 684 490** or email projects@transport.nsw.gov.au. If you have any urgent enquiries or complaints during this work, please contact the **24-hour Construction Response Line on 1800 775 465**.

For the latest information on traffic changes, construction dates and locations please visit livetraffic.com or **download the Live Traffic NSW App**.

For more information on CBD changes, visit mysydney.nsw.gov.au. For further details on Wynyard Walk, visit transport.nsw.gov.au/projects.



This document contains important information about public transport projects in your area. If you require the services of an interpreter, please contact the Translating and Interpreting Service on 131 450 and ask them to call Transport Projects on (02) 9200 0200. The interpreter will then assist you with translation.

Delivered by:

